

Jobsite Inspection Checklist

Jobsite Name _____

Project Name _____

Address _____

Date _____

Inspection Completed by (Name) _____

Status Options: "Ok" / "NA" / "Needs Attn"

	Status	Status	Status	Status
1. Proper personal protective equipment being used for task CFR1926.28 & 1926.95				
2. Proper panel enclosure used for temporary service with all circuits permanently marked cfr1926.405(a)(2), 1926.405(e)(1), 1926.403(h), 1926.403(b)(i)				
3. No exposed bus or open KOs in any panel CFR1926.405(b)(I)				
4. All cables and cords entering panels or enclosures are properly connected. CFR1926.405(a)(2) & 1926.405(b)(1), 1926.405(g)(2)(iv)				
5. Lock-out/Tag-out procedures are being followed CFR1926.417 & 1910.333(b)(2)				
6. Fall procedure used in all aerial boom lifts and any scaffolding above 10 feet CFR1926.451(g)(1) & 1926.453(b)(2)				
7. All aerial lifts inspected and in good condition CFR1926.453				
8. Safety harnesses and lanyards inspected and in good condition CFR1926.502(d)(21)				
9. Fire extinguishers inspected & tagged with pin inserted & indicating charged and accessible CFR1926.150(c)(1)(vii)				
10. Excavations inspected daily by subcontractors competent person & documented. Check for changing				



conditions (rain, snow, etc.) CFR1926.651(k)				
11. All floor and wall openings properly guarded and marked CFR1926.501(b)(4) & (14)				
12. Scaffolding constructed and inspected by competent person CFR1926.451(f)(3)				
13. All ladders used per manufacturers specifications CFR1926.1053(b)(4), 1926.1060				
14. All ladders inspected & in good condition CFR1926.1053(b)(15), 1926.1060				
15. Steps & landings provided for both office and storage trailers. (Means of egress) CFR1926.1051(a)				
16. Check temporary lights for broken bulbs, missing cages and proper support CFR1926.405(a)(2)(ii)(E) & (F)				
17. No light stringers hanging down in the way of workers CFR1926.405(a)(2)(ii) & 1926.404(j)				
18. No light stringers or cords passing through doorways unprotected CFR1926.405(a)(2)(ii)(I)				
19. All extension cords grounded 3 wire type CFR1926.405(a)(2)(ii)(J)				
20. All GFCI receptacles and pigtails checked & logged CFR1926.404(b)(1)(iii)(G)				
21. All power tools and extension cords inspected daily CFR1926.404(b)(1)(iii)(C) & (E)				
22. Hand & power tools in good condition with guards CFR1926.300(a) & (b)				
23. Tool tags on site for repairing or replacing tools CFR1926.200(h)(1)				
24. Work areas clean and free of debris, neat & organized, to include subcontractors on site. CFR1926.25				
25. 1st aid, CPR & BBP kits available & accessible to ALL employees CFR1926.50(d)(1)				
26. Posters, SDS book, safety manual & emergency numbers posted for ALL employees & subcontractors to view CFR1926.59(E) & 1903.2(a)				

27. Jobsite safety orientations complete for each employee and any subcontractor employees on site. CFR1926.21(b)(2)				
28. In general, observe other trades for hazards which may affect our workers CFR1926.21(a) & (b)				
29. Are weekly frequent and regular inspections being performed on this jobsite, to include subcontractors? CFR1926.20(b)(1) & (2)				
30. Is equipment being operated only by trained, authorized and qualified employees and subcontractors? CFR1926.20(b)(4)				

Initials of Inspector				
-----------------------	--	--	--	--

Actionable Items			
Line #	Description	Action Taken	Date



**INDEPENDENT
ELECTRICAL
CONTRACTORS**

List Below any near misses, trips, falls, struck by, caught in-between incidents or comments:

List any unsafe hazards, unsafe conditions and any recommendations for correction:

- ☐ **No hazards observed**
- ☐ **Immediate corrective action taken**
- ☐ **Follow-up required**

Inspection Completed By (Print Name) _____
Inspection Completed Signoff (Signature) _____
Date _____

(Indicates Jobsite Inspection Checklist has been completed)